TENTATIVE SCHEDULE FOR BEVERLY HILLS RULE 20 A

Base Maps	2 MONTHS	PRELIM- MAPS	4 MONTHS	CITY REVIEW	1 MONTH	Final Work Order Process	4 MONTHS	RPPS & RPS Review	1 MONTH	Bid Process	3 MONTHS	Civil Work	2 MONTHS	Electrical Work	2 MONTHS	Removal Work	1 MONTH	COMPLETED
5/4/2010	Tech Planning request maps of all existing utilities within work location.	7/5/20	Tech Planning creates a preliminary plan for City approval. Easement locations are identified and submitted to spectrum Land services, by the planner for easements that are needed.	1/1/2010	City reviews preliminary plans for conflicts or changes. Once approved by the City, the plans become final and is handed out to joint utility agencies to create maps for their facilities.		Tech Planning creates a final Work Order package for construction. The Work Order package is handed off to the Project Manager once all of the following items are obtained. All joint utility drawings approved by the City. All easements signed by property owners. Approved traffic control plans, All permits & Conditions, license agreements, Right of Way agreements	4/4/2011	Completed Work Order package is handed down to RPPM for Review. Civil work is handed to the (UGCM) Underground Construction Manager. The RPS receives the electrical & the removal work if the RPPM does not have the work done by the District SCE crews.	76/2011	Once the UGCM receives the Civil W.O. package, he will price out the project and hand it over to procurement to notify potential bidders and hold a pre bid meeting. The procurement agent will set the bid due date and award the project after all approvals have been received.	8/3/2011	Civil Construction Begins	10/5/2011	Electrical Work Begins	12/6/2011	Removal Work begins	1/15/2012
Start	SCE Tech Planner	Start	SCE Tech. Planner	Start	City / Staff	Start	SCE Tech. Planning	Start	RPPM / RPS	Start	UGCM	Start	Contractor	Start	SCE or Contractor	Start	SCE or Contractor	

LOCATION

San Vicente Blvd between Clifton and Wilshire Ave